

# Milton High School 4/5/21



## Pool (Top)

Pool Bleachers started, Wall tile inside of the pool is ongoing, Forming and pouring the lane line trenches are ongoing, and final precast wall panels set.

## Locker Rooms (Bottom):

Bath/shower fixtures starting, Epoxy flooring ongoing, toilet partitions and accessories to start



## Gym Addition:

Window framing and blocking is about to be complete, Insulated metal panels to arrive towards the end of the month, Dividing wall soffit is rocked, East wall furring is ongoing, and rubbing walls are ongoing.





### **STEM LL (Top):**

Dust collector system in the shop area is complete, students are now using these class rooms starting 4/5.

### **STEM LL (Bottom):**

Elevator is complete, furniture is moved into all classrooms, and students started in-person classes in both floors starting 4/5.





### **Weight Room (Top):**

New precast plank to be installed, Steel structure to be set, footings are being excavated and shoring is going to take place to remove 32LF of existing wall.

### **New Locker Room (Bottom):**

CMU substantially complete, OHRI's ongoing, and wall tile to start

## New Commons Area:

Commons (bottom picture) and laundry room (top left picture) floor is poured, floor protection is laid, In-wall rough-ins are ongoing, CMU to start on 2hr firewall and then continue into the new restrooms/concessions in the commons area, and new South event entry to start demo shortly.





## **Band/Choir and World Language/Student Services Renovation:**

Mass demo is ongoing, MEP disconnects ongoing, OHRI's to start, and CMU walls and Stud walls to start.